BRUHAT BANGALORE MAHANAGARA PALIKE

Project Division, Yelahanka Zone

Name of the Work: Improvements to Roads and Drains around Ramachandrapura, Kuvempunagara, Vaishnavi Layout, Srinidhi Layout and Sai Garden in Ward No.11 Kuvempunagara..

Measurement Sheet

2nd & Final Bill

Name of Agency: Sri.K Achuta Murthy

Item No.	4								
Item Name:	Providing and constructing precast concrete solid blocks with compressive strength not less than 3.5 Newton per sqmm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x15x20cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications.								

SL NO	CHAINAGE		NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
Measurement Recorded On:				01-07-2019					
Solid Blocks									
	Kalikamba Devi Road from Singapura Main Road, LHS								
	0.00	0.00	2	0.00			0.20	0.00	
	0.00	30.50	2	30.50			0.20	12.20	
	30.50	41.70	2	11.20					
	41.70	47.00	2	5.30			0.20	2.12	
	47.00	51.30	2	4.30					
	51.30	56.00	2	4.70			0.20	1.88	
	56.00	58.70	2	2.70					
	58.70	80.00	2	21.30			0.20	8.52	
	Kalikamba Devi Road from Singapura Main Road, LHS								
	0.00	0.00	2	0.00					
	0.00	8.50	2	8.50					
	8.50	38.50	2	30.00			0.20	12.00	
	38.50	48.80	2	10.30			0.20	4.12	
	48.80	55.30	2	6.50					
	55.30	80.00	2	24.70			0.40	19.76	

NO	CHAINAGE		NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
	5th Cross Road from Church Road, LHS								
	0.00	0.00	2	0.00			0.40	0.00	
	0.00	9.00	2	9.00			0.40	7.20	
	9.00	18.00	2	9.00					
	18.00	27.30	2	9.30			0.40	7.44	
	27.30	36.40	2	9.10					
	36.40	66.40	2	30.00			0.40	24.00	
	66.40	83.30	2	16.90			0.40	13.52	
	83.30	113.30	2	30.00					
	113.30	139.00	2	25.70					
	5th Cross Road from Church Road, RHS								
	0.00	0.00	2	0.00			0.20	0.00	
	0.00	12.00	2	12.00			0.20	4.80	
	12.00	31.00	2	19.00					
	31.00	36.30	2	5.30			0.20	2.12	
	36.30	58.00	2	21.70					
	58.00	66.40	2	8.40			0.40	6.72	
	66.40	70.40	2	4.00					
	70.40	100.40	2	30.00			0.20	12.00	
	100.40	120.60	2	20.20			0.40	16.16	
	6th Cross Road from Church Road to 2nd Main Road, LHS								
	0.00	0.00	2	0.00			0.20	0.00	
	0.00	8.50	2	8.50			0.20	3.40	
	8.50	28.00	2	19.50					
	28.00	34.30	2	6.30			0.20	2.52	
	34.30	40.20	2	5.90					
	40.20	43.80	2	3.60			0.40	2.88	
	43.80	53.80	2	10.00			0.20	4.00	
	53.80	57.00	2	3.20			0.40	2.56	
	57.00	73.70	2	16.70			0.40	13.36	
	6th Cross Road from Church Road to 2nd Main Road, RHS								
	0.00	0.00	2	0.00			0.40	0.00	
	0.00	30.00	2	30.00			0.40	24.00	
	30.00	47.30	2	17.30			0.40	13.84	

SL NO	CHAINAGE		NO	L (m)	B1 (m)	Avg B (m)	Avg D (m)	QTY	REMARKS
	47.30	56.30	2	9.00			0.50	9.00	
	56.30	65.00	2	8.70					
	65.00	73.30	2	8.30			0.40	6.64	
	Present Quantity							236.76	Sqm

Checked
Dt: 30/9

Contractor Representative

SMRUDH ARCHITECTURAL DESIGN

Consultant Representative

Asst Engineer 1/07/19
Project Division
BBMP

1/7/19
Asst. Executive Engineer
Project Division
BBMP